

Projects-Segments	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023
St. Johnsbury TO Danville 15.4 MILES	Completed by VAST/VTrans Munson Earth Moving Blow & Cote									
Danville TO Hardwick 17.9 MILES							Not Yet Open For Use	Completed by VAST/ VTRANS GW TATRO		
Hardwick TO Morristown 12.4 MILES							Awarded: SD Ireland, November '21 Anticipated Completion: January '23	ACTIVE VTrans		
Morristown TO Cambridge 17.4 MILES			Completed by VAST/VTrans Munson Earth Moving Blow & Cote							
Cambridge TO Sheldon 18.4 MILES							Awarded: Dirt Tech Company, October '21 Anticipated Completion: December '22	ACTIVE VTrans		
Sheldon TO Sheldon Junction 1.5 MILES					Completed by VAST/VTrans Munson Earth Moving					
Sheldon Junction TO Highgate 6.2 MILES							Completed by VAST/VTrans Dirt Tech			
Highgate TO Swanton 3.9 MILES							Completed by VAST/VTrans GW Tatro			
Priority Bridges Project									Completed by VAST/VTrans JP SICARD	