

Middlebury Road & Rail Tunnel Construction

PROJECT TITLE

Middlebury Road & Rail Tunnel Construction

PROJECT TIMELINE

2018 – 2021

With 10-week Rail & Road closure

VTRANS CONTACTS

Fianna Barrows,
Design Engineer,
fianna.barrows@vermont.gov

Jonathan Griffin,
Project Manager,
Jonathan.griffin@vermont.gov

IMPORTANT PARTIES

Contractor: Kubricky Construction Corporation

Designer: VHB, Vanasse Hangen Brustlin, Inc.

KEYWORDS

Tunnel
Road
Rail
Accelerated Construction

Introduction


The purpose of the project is to address the structural deficiencies of two rail-highway bridges in downtown Middlebury. Additionally, this project addresses rail safety concerns, drainage issues, rail vertical and horizontal alignment, and clearances for the design life (100 years).



More information about the VTrans Research Program, including additional Fact Sheets, can be found at:
<http://vtrans.vermont.gov/planning/research>


Action Taken

Replacing the bridges with a 350-foot tunnel, able to run under both roads and expand the town's Park between the roads, created a safer alignment for the rail, provided appropriate vertical and horizontal rail clearances, provided soil contamination clean up, mitigated storm water drainage issues, and increased the Park size downtown.



A lot of planning and preparation was needed to minimize the rail and road closure duration. Outside of the closure work included bridge demolition, sewer work, stormwater drainage work, support of the tunnel banks to carry large crane loads, identification of contaminated soils, ledge removal.

Accelerated construction techniques also reduced the closure duration. Such as, precast concrete tunnel pieces, post-tensioned tunnel wall connections, and 24-hour construction.



Conclusion and Next Steps

With significant planning and coordination, the closure work was completed on time and the road and rail were open on time in the summer of 2020. In 2021 work continued in the parks and tunnel cap walls were poured.

As planned, the tunnel was constructed, replacing the deteriorating road bridges, increasing rail safety and capacity, alleviating drainage issues, and upgrading the appealing downtown park area.

