## Bridges To Be Posted

| | | | | | | | Posting Values (Tons) | | |
|---|---|---|---|---|---|---|---|---|---|
| 2 - District | 8 - Structure Number | Town Name | 405 - Route Name | 240 - Route Log Bridge No | 6A - Features Intersected | 800 - Bridge Type | Single Axle | Tandom Axle | Gross |
| 5 - District 5 | 100401000704011 | Bolton | C3014 | 00007 | MILL BROOK | ROLLED BM W TMBR DK | 13 | 16 | 22 |
| 5 - District 5 | 100401001504011 | Bolton | C3015 | 00015 | JOINER BROOK | CONCRETE T-BEAM | 17 | 29 | 40 |
| 5 - District 5 | 100102002201021 | Bridport | C3044 | 00022 | W. BR. DEAD CREEK | STEEL BM W TIMBER DK | 6 | 8 | 11 |
| 5 - District 5 | 100404001404041 | Charlotte | C2001 | 00014 | LAPLATTE RIVER | ROLLED BEAM | 17 | 21 | 29 |
| 5 - District 5 | 100404002804041 | Charlotte | C3039 | 00028 | LEWIS CREEK | ARCH/KINGPOST COV BR | | | 7 |
| 5 - District 5 | 100404003104041 | Charlotte | C2009 | 00031 | LAPLATTE RIVER | ROLLED BM/FLR BEAM | 14 | 18 | 25 |
| 5 - District 5 | 100406001904061 | Essex | C3044 | 00019 | BROWNS RIVER | TWO ROLLED BEAM | 4 | 5 | 7 |
| 5 - District 5 | 100406003504061 | Essex Village | C3HUB | 00035 | INDIAN BROOK | TIMBER STRINGER | 17 | 26 | 37 |
| 5 - District 5 | 200197000901052 | Ferrisburgh | FAS 0197 | 00009 | LITTLE OTTER CREEK | ROLLED BEAM | 9 | 11 | 15 |
| 5 - District 5 | 100105001101051 | Ferrisburgh | C2005 | 00011 | LITTLE OTTER CREEK | 3 SPAN ROLLED BM | 17 | 25 | 35 |
| 5 - District 5 | 100105002801051 | Ferrisburgh | C3035 | 00028 | MUD CREEK | ROLLED BEAM | 17 | 21 | 29 |
| 5 - District 5 | 100105003301051 | Ferrisburgh | C3034 | 00033 | LITTLE OTTER CREEK | ROLLED BEAM | 17 | 21 | 30 |
| 5 - District 5 | 200212000904072 | Hinesburg | FAS 0212 | 00009 | HOLLOW BROOK | ROLLED BEAM | 17 | 23 | 32 |
| 5 - District 5 | 100407002604071 | Hinesburg | C3008 | 00026 | LAPLATTE RIVER | ROLLED BM W TMBR DK | 15 | 28 | 40 |
| 5 - District 5 | 100407002904071 | Hinesburg | C3023 | 00029 | LEWIS CREEK | ROLLED BEAM | 17 | 27 | 38 |
| 5 - District 5 | 200211001004082 | Huntington | FAS 0211 | 00010 | HUNTINGTON RIVER | CONCRETE T-BEAM | 17 | 24 | 34 |
| 5 - District 5 | 200211009H04082 | Huntington | FAS 0211 | 0009H | TEXAS HILL BROOK | ROLLED BEAM | 16 | 19 | 27 |
| 5 - District 5 | 100409001204091 | Jericho | C2003 | 00012 | MILL BROOK | ROLLED BEAM | 17 | 25 | 35 |
| 5 - District 5 | 100110001801101 | Lincoln | C3033 | 00018 | NEW HAVEN RIVER | STEEL BEAM | 17 | 21 | 29 |
| 5 - District 5 | 100110004601101 | Lincoln | C3006 | 00046 | NEW HAVEN RIVER | STEEL PONY TRUSS | 10 | 11 | 16 |
| 5 - District 5 | 100110004701101 | Lincoln | C3045 | 00047 | NEW HAVEN RIVER | ROLLEDBM W TIMBER DK | 5 | 10 | 14 |
| 5 - District 5 | 205926000101112 | Middlebury | SEYMORE | 00001 | OTTER CREEK | DB BARRL ARCH COV BR | | | 4 |
| 5 - District 5 | 100111002301111 | Middlebury | C3010 | 00023 | MUDDY BRANCH | TOWN LATTICE COV BR | | | 8 |
| 5 - District 5 | 100113001901131 | New Haven | C3009 | 00019 | BR LITTLE OTTER CRK | STEEL BEAM | 10 | 12 | 17 |
| 5 - District 5 | 100113002601131 | New Haven | C3007 | 00026 | OTTER CREEK | STEEL THRU TRUSS | 11 | 13 | 18 |
| 5 - District 5 | 100113003001131 | New Haven | C2005 | 00030 | NEW HAVEN RIVER | 4 SP CONCRETE T-BEAM | 17 | 26 | 37 |
| 5 - District 5 | 100117000301171 | Salisbury | C2004 | 00003 | LEICESTER RIVER | CONCRETE SLAB | 16 | 19 | 27 |
| 5 - District 5 | 200175000601172 | Salisbury | FAS 0175 | 00006 | SUCKER BROOK | 2 SPAN CONCRETE SLAB | 14 | 19 | 27 |
| 5 - District 5 | 205704000704132 | Shelburne | BAY ROAD | 00007 | LAPLATTE RIVER | ROLLED BEAM | 17 | 28 | 38 |
| 5 - District 5 | 100119001801191 | Starksboro | C3039 | 00018 | LEWIS CREEK | STEEL BM W TIMBER DK | 17 | 29 | 41 |
| 5 - District 5 | 100119005101191 | Starksboro | C3022 | 00051 | LEWIS CREEK | STEEL BM W TIMBER DK | 6 | 12 | 17 |
| 5 - District 5 | 100415003104151 | Underhill | C3048 | 00031 | BROOK | ROLLED BM W TMBR DK | 3 | 7 | 10 |